

**From:** [Herrmann, Grace](#)  
**To:** [Romero, D.Renee, NMENV](#)  
**Cc:** [Macneil, Katherine, NMENV](#); [Golden, Tom](#); [King, Christopher](#)  
**Subject:** [EXTERNAL] Former Y Station - System Installation Weekly Progress Update  
**Date:** Monday, January 24, 2022 9:12:24 AM  
**Attachments:** [Week 4 photos.pdf](#)

---

**CAUTION: This email originated outside of our organization. Exercise caution prior to clicking on links or opening attachments.**

Hi Renee,

This email serves as a summary of work completed at the Former Y Station in Clovis, NM for remediation system installation January 17-21, 2022.

The following tasks were accomplished:

- Excavated trench for conveyance piping east of equipment compound up to MW-16 (approximately 345ft).
- Excavated trench for conveyance piping north from south end of parking lot (approximately 175ft).
- Placed conveyance piping and electrical conduits in 410ft of open excavated trench.
- Backfilled and compacted 410ft of open trench where conveyance pipe and conduit has been placed. Trenches were topped with base course.
- Cleaned worksite with water and skid steer sweeper attachment.

The following work is planned for this week:

- Continue trench excavation north toward MW-12 and BW-7R.
- Place conveyance piping and conduit in open trenches, complete inspections, and backfill open trenches.
- Repair asphalt in backfilled trenches as major sections are completed.

I have attached photos of work at the site, which include comments to assist in interpretation. Please let me know if you have any questions.

Regards,

**Grace Herrmann, EI**

Staff Engineer

***Daniel B. Stephens & Associates, Inc.***

Hydrology | Engineering | Geoscience

A Geo-Logic Company

***Providing solutions for water, natural resources, and the environment***

6020 Academy Road NE, Suite 100 | Albuquerque, New Mexico 87109  
T (505) 822-9400 | D (505) 353-9051 | M (505) 379-0934 | F (505) 822-8877  
[www.dbstephens.com](http://www.dbstephens.com)