

**From:** [Herrmann, Grace](#)  
**To:** [Romero, D.Renee, ENV](#); [Macneil, Katherine, ENV](#)  
**Cc:** [Golden, Tom](#); [King, Christopher](#)  
**Subject:** [EXTERNAL] Former Y Station - System Installation Weekly Progress Update  
**Date:** Monday, April 25, 2022 10:19:10 AM  
**Attachments:** [Week 17 photos.pdf](#)

---

**CAUTION: This email originated outside of our organization. Exercise caution prior to clicking on links or opening attachments.**

Hi Renee,

This email serves as a summary of work completed at the Former Y Station in Clovis, NM for remediation system installation April 18-22, 2022.

The following tasks were accomplished:

- Concrete collars and final asphalt patchwork were completed around all vaults.
- Final restriping was completed in the Optical Source parking lot.
- Bollards were constructed and painted around equipment compound, outside permanent fencing.
- The product storage tank was connected to groundwater treatment equipment using steel pipe.
- Pressure gauges, ARV's, and hose bibs were connected to 9 wellheads.
- The diffused aeration tank exhaust pipe was installed on exterior of container with threaded plug and sample tap.
- Oxidizer was connected to SVE system outlet using welded steel pipe.
- SVE manifold was constructed and connected to the SVE container inlet.
- Extraneous construction equipment, tools, and unused materials were demobilized off site.

I have attached photos of work at the site, which include comments to assist in interpretation. Please let me know if you have any questions.

Regards,

**Grace Herrmann, EI**

Staff Engineer

***Daniel B. Stephens & Associates, Inc.***

Hydrology | Engineering | Geoscience

A Geo-Logic Company

***Providing solutions for water, natural resources, and the environment***

6020 Academy Road NE, Suite 100 | Albuquerque, New Mexico 87109  
T (505) 822-9400 | D (505) 353-9051 | M (505) 379-0934 | F (505) 822-8877  
[www.dbstephens.com](http://www.dbstephens.com)