

From: [Herrmann, Grace](#)
To: [Romero, D.Renee, NMENV](#)
Cc: [Macneil, Katherine, NMENV](#); [Golden, Tom](#); [King, Christopher](#)
Subject: [EXTERNAL] Former Y Station - System Installation Weekly Progress Update
Date: Monday, January 10, 2022 10:56:14 AM
Attachments: [Week 2.pdf](#)

CAUTION: This email originated outside of our organization. Exercise caution prior to clicking on links or opening attachments.

Hi Renee,

This email serves as a summary of work completed at the Former Y Station in Clovis, NM for remediation system installation January 3-7, 2021.

The following tasks were accomplished:

- Marked and sawcut asphalt for conveyance trenches (approximately 1,350 ft, or about 80%).
- Cleaned worksite after sawcutting with water and skid steer sweeper attachment.

The following work is planned for this week:

- Complete asphalt sawcutting and begin trench excavation starting at the compound.
- Place conveyance piping and conduit in trenches, complete inspections, and backfill open trenches.
- Repair asphalt in backfilled trenches as sections are completed.

I have attached photos of work at the site, which include comments to assist in interpretation. Please let me know if you have any questions.

Regards,

Grace Herrmann, EI

Staff Engineer

Daniel B. Stephens & Associates, Inc.

Hydrology | Engineering | Geoscience

A Geo-Logic Company

Providing solutions for water, natural resources, and the environment

6020 Academy Road NE, Suite 100 | Albuquerque, New Mexico 87109
T (505) 822-9400 | D (505) 353-9051 | M (505) 379-0934 | F (505) 822-8877
www.dbstephens.com