

RECEIVED**By PSTB at 11:23 am, Mar 08, 2023****EA Engineering, Science, and Technology, Inc., PBC***EA is a 100% Employee-Owned Public Benefit Corporation***IMPROVING THE QUALITY OF THE ENVIRONMENT IN WHICH WE LIVE, ONE PROJECT AT A TIME®**320 Gold Avenue SW, Suite 1300
Albuquerque, NM 87102
Telephone: 505-224-9013
www.eaest.com

March 7, 2023

Mr. Tim Noger
Project Manager/Geoscientist Supervisor
New Mexico Environment Department
Petroleum Storage Tank Bureau
2905 Rodeo Park Drive East, Building 1
Santa Fe, New Mexico 87505**RE: PetroFix® Injection Pilot Test Letter Report**
Santa Fe County Judicial Complex
327 Sandoval Street, Santa Fe, New Mexico
Contract: 19-667-3200-0007
Facility ID: 53763 Release ID: 4597 Deliverable ID: 4260-5

Dear Mr. Noger:

EA Engineering, Science, and Technology, Inc., PBC (EA) is submitting this letter report documenting the completion of the PetroFix® injection pilot test in the West De Vargas plume of the Santa Fe County Judicial Complex (Figure 1). Work was completed following the *Change of Scope of Work for Injection Pilot Test – West De Vargas Plume, dated June 3, 2022*, approved by the New Mexico Environment Department (NMED) Petroleum Storage Tank Bureau (PSTB) on June 29, 2022.

Scope, Variance, and Injection by Well

Between February 2, 2023, and February 7, 2023, the following quantities of PetroFix® were injected into the injection wells DV-1 through DV-25:

	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>		<i>feet bgs</i>	
	PetroFix® Volume	Electron Acceptor Mass	Total Solution Volume	Number of Points	Target Zone	Method
Actual	999	502	9,382	25	25-40	Injection Wells
Design	998	489	10,872	25	25-40	Injection Wells
Variance	1.4	13	-1,490	No Variance	No Variance	No Variance

feet bgs = feet below ground surface

The above table also presents the design quantities for 20% target pore volume for the estimated 20% effective porosity and the variance between the executed scope and the design.

The target volume could not be delivered into points DV-1 through DV-5. After injection of 60-75 gallons, the injection pressure spiked to 60-80 pounds per square inch by the gauge (psig), and flow seized. The assembly on DV-4 was blown off the wellhead. The first injection at these points was performed on February 3, 2023, the second injection was performed on February 4, 2023, and the third on February 6, 2023. All attempts resulted in similar performance. PetroFix® and electron acceptors designated for DV-1 through DV-5 were reapportioned into DV-7 through DV-15. Therefore, the total design volume/mass of PetroFix® and electron acceptors was injected at the site; however, the volume of water was less than projected. The details are provided below:

			Design	39.92	19.56	434.9
	Actual			Variance		
Units	gallons	pounds	gallons	gallons	pounds	gallons
Well	PetroFix® Volume Actual	Electron Acceptor Mass Actual	Total Solution Volume Actual	PetroFix® Volume	Electron Acceptor Mass	Total Solution Volume
DV-1	15.3	7.7	158	-25	-12	-277
DV-2	15.3	7.7	158	-25	-12	-277
DV-3	15.3	7.7	158	-25	-12	-277
DV-4	7.0	3.5	68	-33	-16	-367
DV-5	3.5	1.0	20	-36	-19	-415
DV-6	58.7	29.7	515	19	10	80
DV-7	50	25.3	420	10	6	-15
DV-8	56.9	28.8	495	17	9	60
DV-9	56.9	28.8	495	17	9	60
DV-10	56.9	28.8	495	17	9	60
DV-11	53	26.6	410	13	7	-25
DV-12	53	26.6	410	13	7	-25
DV-13	53	26.6	410	13	7	-25
DV-14	52.8	26.6	555	13	7	120
DV-15	53	26.7	410	13	7	-25
DV-16	40	20	290	0	0	-145
DV-17	40	20	435	0	0	0
DV-18	39.8	20	435	0	0	0
DV-19	39.8	20	435	0	0	0
DV-20	39.8	20	435	0	0	0
DV-21	40	20	435	0	0	0
DV-22	39.4	20	435	-0.5	0	0
DV-23	40	20	435	0	0	0
DV-24	40	20	435	0	0	0
DV-25	40	20	435	0	0	0
Grand Total	999	502	9,382	1.4	13	-1,490

In addition to the February 2023 injection, in July 2022, PetroFix® solution was injected into DV-1, DV-5, and DV-12, as follows:

<i>Units</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	<i>gallons</i>
Well	PetroFix®	Electron Acceptor	Injectate Volume	Chase Water	Total Volume
DV-1	30.2	15	423	100	523
DV-5	30.2	15	423	100	523
DV-12	30.2	15	423	100	523

The crew mobilized to the site on February 3, 2023, and demobilized on February 7, 2023. Injection wells locations are shown in *Drawing C-1*. Photographs are presented in *Appendix A*. Field records are provided in *Appendix B*. The design quantities are shown in *Table 1*. Injection details are provided in *Table 2*. Injection summary by well and day are provided in *Table 3*.

Injection Pressure and Flowrates

<i>Units</i>	<i>pounds per square inch</i>	<i>gallons per minute</i>
Well ID	Average of Sustained Pressure	Average of Average Flow Rate
DV-1	60	0.9
DV-2	60	0.7
DV-3	60	0.8
DV-4	80	1.0
DV-5	60	0.3
DV-6	20	1.1
DV-7	15	1.0
DV-8	20	1.2
DV-9	20	1.0
DV-10	20	1.2
DV-11	20	1.4
DV-12	20	1.4
DV-13	20	1.4
DV-14	10	1.7
DV-15	20	1.3
DV-16	20	1.2
DV-17	5	1.6
DV-18	15	1.7
DV-19	5	1.7
DV-20	10	1.7
DV-21	10	1.6
DV-22	10	1.7
DV-23	10	1.6
DV-24	15	1.6
DV-25	10	1.6
Average	16.8	1.4

Daily Injection Summary

<i>Units</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>
Date	PetroFix® Volume	Electron Acceptor Mass	Total Solution Volume
02/03/23	28	14	305
02/04/23	248	125	1,975
02/05/23	399	200	4,350
02/06/23	195	97	1,552
02/07/23	130	66	1,200
Grand Total	999	502	9,382

Organizations, Entities, and Personnel

Provided below are the organizations, entities, and personnel that participated in the execution of this project.

Organization/Entity	Name	Title
NMED PSTB	Tim Noger	Project Manager
NMED PSTB	Katherine MacNeil, P.E.	Bureau Engineer
EA Engineering	Mike McVey, P.G., C.P.G.	Project Manager
EA Engineering	Vener Mustafin, P.E.	Engineer
EA Engineering	Daniel O'Brien	Scientist
Cascade Environmental	Cisco Gutierrez	Operations Manager
Cascade Environmental	Mike Martin	Project Manager
Cascade Environmental	Aaron Zapf	Driller
Cascade Environmental	Jose Mendoza	Helper

Cascade Environmental was subcontracted to perform the PetroFix® injection pilot test. Mike McVey, EA project manager, procured contractors and arranged access, schedule, and personnel. Daniel O'Brien, EA scientist, oversaw and documented the work. Vener Mustafin, EA engineer, visited the site on the first night of the injection, maintained daily phone contact with the crew, reviewed daily injection logs, directed the work, and provided daily updates to NMED PSTB.

Planning and preparation

Task	Description
Procurement	EA procured Cascade Environmental to perform the injection.
Access	EA obtained access and coordinated with the affected parties.
Water Source	Cascade Environmental obtained permission from the City of Santa Fe to use potable water from a city's fire hydrant.
Storage	PetroFix® and equipment were stored onsite.
HASP	EA updated the Health and Safety Plan.
Traffic Plan	Cascade delineated the work area with traffic barrels and tape.

PetroFix®	EA coordinated with NMED PSTB to pick up the PetroFix® totes from the NMED PSTB storage facility in Santa Fe and transport it to the site.
PetroFix® Delivery	Cascade picked up 1,000 gallons of PetroFix® and 500 pounds of Electron Acceptors from the NMED PSTB storage facility in Santa Fe and delivered them to the site.
Mobilization	Cascade Environmental and EA mobilized to the site on February 3, 2023.
Demobilization	Cascade Environmental and EA demobilized from the site on February 7, 2023.

Equipment, Tools, and Materials

Equipment	Details
Support Trucks	Ford F350 and Ford F250
Injection Module	Trailer-Mounted Custom
Generator	Trailer-Mounted Multiquip 150 kVA
Injection Tool	Custom wellhead assembly with a sight glass, control valve, and pressure gauge
Injection Pump	Liberty Progressive Cavity LL6 SSB
Mixing Vessel	300-gallon steel
Mixer Type and Model	Paddle Mixer with Leeson E57946 Motor
Manifold - Flowmeter	Flowmec 1" Digital, TM Series, Totalizing
Manifold - Pressure Gauge	Ashcroft 200 psi
Concrete Type and Container Size	Quikrete Ready-Mix® Concrete, 60-pound bags
Asphalt Patch Type and Container Size	Sack Cold Patch, 50-pound bags
Water Source	City of Santa Fe Fire Hydrant
Water Container Type and Volume	Plastic tote, 275-gallon capacity
PetroFix®	Four 250-gallon plastic totes
Electron Acceptor	Twenty-five 20-pound pales for a total of 500 pounds

Methodology

Process	Description
Injection	Injection into pre-installed injection wells through a manifold using custom wellhead assembly. Several points were manifolded together and fluids were injected simultaneously.
Mixer	Mixing was performed within a 300-gallon mixing vessel using an integral paddle mixer.
PetroFix® Homogenization	PetroFix® was homogenized within the 250-gallon totes using a handheld mechanical mixer before adding it to the mixing vessel. The PetroFix® had been stored since May 2021, moreover, the freezing temperatures further influenced the viscosity.
Water Source	Potable water was obtained from a fire hydrant along Sandoval Street and a potable water faucet at the 200 W. De Vargas Condominium Complex.


Mixing	Water was added to the mixing vessel and then the homogenized PetroFix® was transferred using a transfer pump; finally, the electron acceptor was added before the injection.
Injection	The injection was performed using a progressive cavity pump.
Injection Monitoring	The flow rate was monitored using a totalizing flowmeter. The pressure was monitored using a fixed pressure gauge. Mixing volumes were measured using gradations on the mixing tank.
Site Cleanup	Plastic was placed under pumps and around the equipment. When spills occurred, they were mitigated by vacuuming liquids and washing surfaces. Filtered fluids were reused for the injection.
Asphalt Restoration	Asphalt was restored using a cold patch.
Washing	Surfaces were pressure washed after completion of the injection.

Claim

EA intends to invoice the full approved amount of \$305,670.34 (including NMGR of 7.75%) for Deliverable ID 4260-5. If you have any questions or comments, please feel free to contact us.

Respectfully,

EA Engineering, Science, and Technology, Inc., PBC



Vener Mustafin, P.E.
Senior Engineer




Michael D. McVey, P.G., C.P.G.
Project Manager/Senior Hydrogeologist

Attachments:

Drawing C-1 Injection Plan
Table 1 Design Quantities – 20% Effective Porosity and 20% Target Pore Volume
Table 2 PetroFix® Injection Details
Table 3 PetroFix® Injection Summary by Point and Day
Appendix A Photographs
Appendix B Field Records

DRAWING



LEGEND:

- MONITORING WELL
- SOIL VAPOR EXTRACTION WELL
- DV-1
- INJECTION POINTS
- TARGET TREATMENT AREA

20 10 0 20
SCALE IN FEET

SANTA FE COUNTY JUDICIAL COMPLEX
SANTA FE, NEW MEXICO

DRAWING C-1
WEST DE VARGAS PLUME INJECTION PLAN

PROJECT #:	6347001	PROJECT PHASE:	01	PROJECT MANAGER:	MM
------------	---------	----------------	----	------------------	----

EA
EA ENGINEERING, SCIENCE, AND TECHNOLOGY, INC. PBC

320 Gold Avenue, SW Suite 1300
Albuquerque, NM 87102
Phone: (505) 224-9013

TABLES

Table 1. Design Quantities - 20% Effective Porosity and 20% Target Pore Volume

		<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	<i>gallons</i>	<i>gallons</i>
Plume	Number of Wells	Total PetroFix® Volume	Total Mass of Electron Acceptor	Total Injectate Volume	Application Rate PetroFix® Per Well	Mass of Electron Acceptor Per Well	Volume of Injectate per Well
West De Vargas	25	998	489	10,922	39.92	19.56	434.9

Table 2. PetroFix® Injection Details
West De Vargas Plume, Santa Fe County Judicial Complex, Santa Fe, NM

						<i>psi</i>	<i>gpm</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	
Well ID	Start Date	Start Time	End Date	End Time	Batch	Sustained Pressure	Average Flow Rate	PetroFix® Volume	Electron Acceptor Mass	Water Volume	Total Solution Volume	Day Lighting
DV-1	02/03/23	21:30	02/03/23	22:45	1	60	1.5	6.9	3.5	68.0	75	
DV-1	02/04/23	11:45	02/04/23	13:00	2	60	1.0	6.9	3.5	68.0	75	
DV-1	02/06/23	18:45	02/06/23	19:10			0.3	1.5	0.7	6.5	8	
DV-2	02/03/23	9:30	02/03/23	22:45	1	60	1.0	6.9	3.5	68.0	75	
DV-2	02/06/23	18:45	02/06/23	19:10			0	1.5	0.7	6.5	8	
DV-2	02/04/23	11:45	02/04/23	13:00	2	60	1.0	6.9	3.5	68.0	75	
DV-3	02/03/23	21:30	02/03/23	22:45	1	60	1.0	6.9	3.5	68.0	75	
DV-3	02/06/23	18:45	02/06/23	19:10			0.3	1.5	0.7	6.5	8	
DV-3	02/04/23	11:45	02/04/23	13:00	2	60	1.0	6.9	3.5	68.0	75	
DV-4	02/03/23	21:30	02/03/23	22:00	1	80	2.0	5.5	2.8	54.4	60	X
DV-4	02/06/23	18:45	02/06/23	19:10			0	1.5	0.7	6.5	8	
DV-5	02/06/23	18:45	02/06/23	19:01		60	0.3	3.5	1.0	16.5	20	
DV-6	02/03/23	22:00	02/03/23	22:45	1	20	1.0	1.8	0.9	18.1	20	
DV-6	02/04/23	10:40	02/04/23	11:25	2	20	1.7	6.9	3.5	68.0	75	
DV-6	02/06/23	19:30	02/06/23	20:19	3	20	1.2	11.0	5.5	49.0	60	
DV-6	02/06/23	20:33	02/06/23	21:36	4	20	1.0	6.5	3.3	53.6	60	
DV-6	02/06/23	21:41	02/06/23	22:48	5	20	1.0	6.5	3.3	53.6	60	
DV-6	02/06/23	22:32	02/06/23	23:20	6	20	1.0	6.5	3.3	53.6	60	
DV-6	02/06/23	23:25	02/06/23	0:08	7	20	1.0	6.5	3.3	53.6	60	
DV-6	02/07/23	0:15	02/07/23	1:10		20	1.0	6.5	3.3	53.6	60	
DV-6	02/07/23	1:13	02/07/23	1:50		20	1.0	6.5	3.3	53.6	60	
DV-7	02/06/23	19:30	02/06/23	20:19	1	15	1.0	11.0	5.5	49.0	60	
DV-7	02/06/23	20:33	02/06/23	21:36	2	15	1.0	6.5	3.3	53.6	60	
DV-7	02/06/23	21:41	02/06/23	22:48	3	15	1.0	6.5	3.3	53.6	60	
DV-7	02/06/23	22:32	02/06/23	23:20	4	15	1.0	6.5	3.3	53.6	60	
DV-7	02/06/23	23:25	02/06/23	0:08	5	15	1.0	6.5	3.3	53.6	60	
DV-7	02/07/23	0:15	02/07/23	1:10	6	15	1.0	6.5	3.3	53.6	60	
DV-7	02/07/23	1:13	02/07/23	1:50	7	15	1.0	6.5	3.3	53.6	60	
DV-8	02/04/23	10:40	02/04/23	11:25	1	20	1.5	6.9	3.5	68.0	75	
DV-8	02/06/23	19:30	02/06/23	20:19	2	20	1.2	11.0	5.5	49.0	60	
DV-8	02/06/23	20:33	02/06/23	21:36	3	20	1.0	6.5	3.3	53.6	60	
DV-8	02/06/23	21:41	02/06/23	22:48	4	20	1.0	6.5	3.3	53.6	60	
DV-8	02/06/23	22:32	02/06/23	23:20	5	20	1.0	6.5	3.3	53.6	60	
DV-8	02/06/23	23:25	02/06/23	0:08	6	20	1.0	6.5	3.3	53.6	60	
DV-8	02/07/23	0:15	02/07/23	1:10	7	20	1.1	6.5	3.3	53.6	60	
DV-8	02/07/23	1:13	02/07/23	1:50		20	1.6	6.5	3.3	53.6	60	
DV-9	02/04/23	10:40	02/04/23	11:25	1	20	1.7	6.9	3.5	68.0	75	
DV-9	02/06/23	19:30	02/06/23	20:19	2	20	1.2	11.0	5.5	49.0	60	

Table 2. PetroFix® Injection Details
West De Vargas Plume, Santa Fe County Judicial Complex, Santa Fe, NM

						<i>psi</i>	<i>gpm</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	
Well ID	Start Date	Start Time	End Date	End Time	Batch	Sustained Pressure	Average Flow Rate	PetroFix® Volume	Electronic Acceptor Mass	Water Volume	Total Solution Volume	Day Lighting
DV-9	02/06/23	20:33	02/06/23	21:36	3	20	1.0	6.5	3.3	53.6	60	
DV-9	02/06/23	21:41	02/06/23	22:48	4	20	1.0	6.5	3.3	53.6	60	
DV-9	02/06/23	22:32	02/06/23	23:20	5	20	1.0	6.5	3.3	53.6	60	
DV-9	02/06/23	23:25		0:08	6	20	0	6.5	3.3	53.6	60	
DV-9	02/07/23	0:15	02/07/23	1:10	7	20	1.0	6.5	3.3	53.6	60	
DV-9	02/07/23	1:13	02/07/23	1:50		20	1.0	6.5	3.3	53.6	60	
DV-10	02/04/23	10:40	02/04/23	11:25	1	20	1.5	6.9	3.5	68.0	75	
DV-10	02/06/23	19:30	02/06/23	20:19	2	20	1.2	11.0	5.5	49.0	60	
DV-10	02/06/23	20:33	02/06/23	21:36	3	20	1.0	6.5	3.3	53.6	60	
DV-10	02/06/23	21:41	02/06/23	22:48	4	20	1.0	6.5	3.3	53.6	60	
DV-10	02/06/23	22:32	02/06/23	23:20	5	20	1.3	6.5	3.3	53.6	60	
DV-10	02/06/23	23:25	02/07/23	0:08	6	20		6.5	3.3	53.6	60	
DV-10	02/07/23	0:15	02/07/23	1:10	7	20	1.1	6.5	3.3	53.6	60	
DV-10	02/07/23	1:13	02/07/23	1:50		20	1.6	6.5	3.3	53.6	60	
DV-11	02/04/23	13:30	02/04/23	14:30	1	20	1.0	8.0	4.0	50.0	58	
DV-11	02/04/23	14:35	02/04/23	15:25	2	20	1.2	8.0	4.0	50.0	58	
DV-11	02/04/23	15:29	02/04/23	16:10	3	20	1.4	8.0	4.0	50.0	58	
DV-11	02/04/23	16:14	02/04/23	17:05	4	20	1.1	8.0	4.0	50.0	58	
DV-11	02/04/23	17:10	02/04/23	18:00	5	20	1.2	8.0	4.0	50.0	58	
DV-11	02/07/23	17:48	02/07/23	18:10				6.5	3.3	53.6	60	
DV-11	02/07/23	18:14	02/07/23	18:38			2.5	6.5	3.3	53.6	60	
DV-12	02/04/23	13:30	02/04/23	14:30	1	20	1.0	8.0	4.0	50.0	58	
DV-12	02/04/23	14:35	02/04/23	15:25	2	20	1.2	8.0	4.0	50.0	58	
DV-12	02/04/23	15:29	02/04/23	16:10	3	20	1.4	8.0	4.0	50.0	58	
DV-12	02/04/23	16:14	02/04/23	17:05	4	20	1.1	8.0	4.0	50.0	58	
DV-12	02/04/23	17:10	02/04/23	18:00	5	20	1.2	8.0	4.0	50.0	58	
DV-12	02/07/23	17:48	02/07/23	18:10				6.5	3.3	53.6	60	
DV-12	02/07/23	18:14	02/07/23	18:38			2.5	6.5	3.3	53.6	60	
DV-13	02/04/23	13:30	02/04/23	14:30	1	20	1.0	8.0	4.0	50.0	58	
DV-13	02/04/23	14:35	02/04/23	15:25	2	20	1.2	8.0	4.0	50.0	58	
DV-13	02/04/23	15:29	02/04/23	16:10	3	20	1.4	8.0	4.0	50.0	58	
DV-13	02/04/23	16:14	02/04/23	17:05	4	20	1.1	8.0	4.0	50.0	58	
DV-13	02/04/23	17:10	02/04/23	18:00	5	20	1.2	8.0	4.0	50.0	58	
DV-13	02/07/23	17:48	02/07/23	18:10				6.5	3.3	53.6	60	
DV-13	02/07/23	18:14	02/07/23	18:38			2.5	6.5	3.3	53.6	60	
DV-14	02/05/23	9:00	02/05/23	9:32	1	10	1.8	8.0	4.0	50.0	58	
DV-14	02/05/23	9:35	02/05/23	10:13	2	10	1.5	8.0	4.0	50.0	58	
DV-14	02/05/23	10:17	02/05/23	10:51	3	10	1.8	5.6	2.8	54.4	60	

Table 2. PetroFix® Injection Details
West De Vargas Plume, Santa Fe County Judicial Complex, Santa Fe, NM

						<i>psi</i>	<i>gpm</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	
Well ID	Start Date	Start Time	End Date	End Time	Batch	Sustained Pressure	Average Flow Rate	PetroFix® Volume	Electronic Acceptor Mass	Water Volume	Total Solution Volume	Day Lighting
DV-14	02/05/23	10:56	02/05/23	11:35	4	10	1.5	4.2	2.1	55.6	60	
DV-14	02/05/23	11:40	02/05/23	12:15	5	10	1.5	4.2	2.1	55.6	60	
DV-14	02/05/23	12:20	02/05/23	12:55	6	10	1.6	4.2	2.1	55.6	60	
DV-14	02/05/23	13:00	02/05/23	13:32	7	10	1.9	4.2	2.1	55.6	60	
DV-14	02/05/23	13:38	02/05/23	13:53	8	10	1.7	1.4	0.8	18.2	19	
DV-14	02/07/23	17:48	02/07/23	18:10				6.5	3.3	53.6	60	
DV-14	02/07/23	18:14	02/07/23	18:38				6.5	3.3	53.6	60	
DV-15	02/04/23	11:45	02/04/23	13:00	1	20	1.0	6.9	3.5	68.0	75	
DV-15	02/04/23	13:30	02/04/23	14:30	2	20	1.0	8.0	4.0	50.0	58	
DV-15	02/04/23	14:35	02/04/23	15:25	3	20	1.2	8.0	4.0	50.0	58	
DV-15	02/04/23	15:29	02/04/23	16:10	4	20	1.4	8.0	4.0	50.0	58	
DV-15	02/04/23	16:14	02/04/23	17:05	5	20	0.8	9.1	4.6	50.0	41	
DV-15	02/07/23	17:48	02/07/23	18:10				6.5	3.3	53.6	60	
DV-15	02/07/23	18:14	02/07/23	18:38			2.5	6.5	3.3	53.6	60	
DV-16	02/04/23	13:30	02/04/23	14:30	1	20	1.0	8.0	4.0	50.0	58	
DV-16	02/04/23	14:35	02/04/23	15:25	2	20	1.2	8.0	4.0	50.0	58	
DV-16	02/04/23	15:29	02/04/23	16:10	3	20	1.4	8.0	4.0	50.0	58	
DV-16	02/04/23	16:14	02/04/23	17:05	4	20	1.1	8.0	4.0	50.0	58	
DV-16	02/04/23	17:10	02/04/23	18:00	5	20	1.2	8.0	4.0	50.0	58	
DV-17	02/05/23	14:05	02/05/23	14:40	1	5	1.7	5.5	2.8	54.4	60	
DV-17	02/05/23	14:45	02/05/23	15:22	2	5	1.6	5.5	2.8	54.4	60	
DV-17	02/05/23	15:25	02/05/23	16:00	3	5	1.7	5.5	2.8	54.4	60	
DV-17	02/05/23	16:03	02/05/23	16:40	4	5	1.7	5.5	2.8	54.4	60	
DV-17	02/05/23	16:43	02/05/23	17:20	5	5	1.6	5.5	2.8	54.4	60	
DV-17	02/05/23	17:23	02/05/23	18:00	6	5	1.6	5.5	2.8	54.4	60	
DV-17	02/05/23	18:03	02/05/23	18:40	7	5	1.6	5.5	2.8	54.4	60	
DV-17	02/05/23	18:42	02/05/23	18:54	8	5	1.3	1.5	0.4	13.7	15	
DV-18	02/05/23	9:00	02/05/23	9:32	1	15	1.8	8.0	4.0	50.0	58	
DV-18	02/05/23	9:35	02/05/23	10:13	2	15	1.5	8.0	4.0	50.0	58	
DV-18	02/05/23	10:17	02/05/23	10:51	3	15	1.8	5.6	2.8	54.4	60	
DV-18	02/05/23	10:56	02/05/23	11:35	4	15	1.7	4.2	2.1	55.6	60	
DV-18	02/05/23	11:40	02/05/23	12:15	5	15	1.8	4.2	2.1	55.6	60	
DV-18	02/05/23	12:20	02/05/23	12:55	6	15	1.7	4.2	2.1	55.6	60	
DV-18	02/05/23	13:00	02/05/23	13:32	7	15	1.9	4.2	2.1	55.6	60	
DV-18	02/05/23	13:38	02/05/23	13:53	8	15	1.4	1.4	0.8	18.2	19	
DV-19	02/05/23	9:00	02/05/23	9:32	1	5	1.8	8.0	4.0	50.0	58	
DV-19	02/05/23	9:35	02/05/23	10:13	2	5	1.5	8.0	4.0	50.0	58	
DV-19	02/05/23	10:17	02/05/23	10:51	3	5	1.8	5.6	2.8	54.4	60	

Table 2. PetroFix® Injection Details
West De Vargas Plume, Santa Fe County Judicial Complex, Santa Fe, NM

						<i>psi</i>	<i>gpm</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	
Well ID	Start Date	Start Time	End Date	End Time	Batch	Sustained Pressure	Average Flow Rate	PetroFix® Volume	Electronic Acceptor Mass	Water Volume	Total Solution Volume	Day Lighting
DV-19	02/05/23	10:56	02/05/23	1:35	4	5	1.7	4.2	2.1	55.6	60	
DV-19	02/05/23	11:40	02/05/23	12:15	5	5	1.8	4.2	2.1	55.6	60	
DV-19	02/05/23	12:20	02/05/23	12:55	6	5	1.7	4.2	2.1	55.6	60	
DV-19	02/05/23	13:00	02/05/23	13:32	7	5	1.9	4.2	2.1	55.6	60	
DV-19	02/05/23	13:38	02/05/23	13:53	8	5	1.4	1.4	0.8	18.2	19	
DV-20	02/05/23	9:00	02/05/23	9:32	1	10	1.8	8.0	4.0	50.0	58	
DV-20	02/05/23	9:35	02/05/23	10:13	2	10	1.5	8.0	4.0	50.0	58	
DV-20	02/05/23	10:17	02/05/23	10:51	3	10	1.6	5.6	2.8	54.4	60	
DV-20	02/05/23	10:56	02/05/23	11:35	4	10	1.7	4.2	2.1	55.6	60	
DV-20	02/05/23	11:40	02/05/23	12:15	5	10	1.7	4.2	2.1	55.6	60	
DV-20	02/05/23	12:20	02/05/23	12:55	6	10	1.7	4.2	2.1	55.6	60	
DV-20	02/05/23	13:00	02/05/23	13:32	7	10	1.9	4.2	2.1	55.6	60	
DV-20	02/05/23	13:38	02/05/23	13:53	8	10	1.4	1.4	0.8	18.2	19	
DV-21	02/05/23	14:05	02/05/23	14:40	1	10	1.7	5.5	2.8	54.4	60	
DV-21	02/05/23	14:45	02/05/23	15:22	2	10	1.6	5.5	2.8	54.4	60	
DV-21	02/05/23	15:25	02/05/23	16:00	3	10	1.7	5.5	2.8	54.4	60	
DV-21	02/05/23	16:03	02/05/23	16:40	4	10	1.7	5.5	2.8	54.4	60	
DV-21	02/05/23	16:43	02/05/23	17:20	5	10	1.6	5.5	2.8	54.4	60	
DV-21	02/05/23	17:23	02/05/23	18:00	6	10	1.6	5.5	2.8	54.4	60	
DV-21	02/05/23	18:03	02/05/23	18:40	7	10	1.6	5.5	2.8	54.4	60	
DV-21	02/05/23	18:42	02/05/23	18:54	8	10	1.3	1.5	0.4	13.7	15	
DV-22	02/05/23	9:00	02/05/23	9:32	1	10	1.8	8.0	4.0	50.0	58	
DV-22	02/05/23	9:35	02/05/23	10:13	2	10	1.5	8.0	4.0	50.0	58	
DV-22	02/05/23	10:17	02/05/23	10:51	3	10	1.8	5.6	2.8	54.4	60	
DV-22	02/05/23	10:56	02/05/23	11:35	4	10	1.7	4.2	2.1	55.6	60	
DV-22	02/05/23	11:40	02/05/23	12:15	5	10	1.6	4.2	2.1	55.6	60	
DV-22	02/05/23	12:20	02/05/23	12:55	6	10	1.7	4.2	2.1	55.6	60	
DV-22	02/05/23	13:00	02/05/23	13:32	7	10	1.9	4.2	2.1	55.6	60	
DV-22	02/05/23	13:38	02/05/23	13:53	8	10	1.3	1.0	0.8	18.0	19	
DV-23	02/05/23	14:05	02/05/23	14:40	1	10	1.7	5.5	2.8	54.4	60	
DV-23	02/05/23	14:45	02/05/23	15:22	2	10	1.6	5.5	2.8	54.4	60	
DV-23	02/05/23	15:25	02/05/23	16:00	3	10	1.7	5.5	2.8	54.4	60	
DV-23	02/05/23	16:03	02/05/23	16:40	4	10	1.7	5.5	2.8	54.4	60	
DV-23	02/05/23	16:43	02/05/23	17:20	5	10	1.6	5.5	2.8	54.4	60	
DV-23	02/05/23	17:23	02/05/23	18:00	6	10	1.6	5.5	2.8	54.4	60	
DV-23	02/05/23	18:03	02/05/23	18:40	7	10	1.6	5.5	2.8	54.4	60	
DV-23	02/05/23	18:42	02/05/23	18:54	8	10	1.3	1.5	0.4	13.7	15	
DV-24	02/05/23	14:05	02/05/23	14:40	1	15	1.7	5.5	2.8	54.4	60	

Table 2. PetroFix® Injection Details
West De Vargas Plume, Santa Fe County Judicial Complex, Santa Fe, NM

						<i>psi</i>	<i>gpm</i>	<i>gallons</i>	<i>pounds</i>	<i>gallons</i>	<i>gallons</i>	
Well ID	Start Date	Start Time	End Date	End Time	Batch	Sustained Pressure	Average Flow Rate	PetroFix® Volume	Electronic Acceptor Mass	Water Volume	Total Solution Volume	Day Lighting
DV-24	02/05/23	14:45	02/05/23	15:22	2	15	1.6	5.5	2.8	54.4	60	
DV-24	02/05/23	15:25	02/05/23	16:00	3	15	1.7	5.5	2.8	54.4	60	
DV-24	02/05/23	16:03	02/05/23	16:40	4	15	1.7	5.5	2.8	54.4	60	
DV-24	02/05/23	16:43	02/05/23	17:20	5	15	1.6	5.5	2.8	54.4	60	
DV-24	02/05/23	17:23	02/05/23	18:00	6	15	1.6	5.5	2.8	54.4	60	
DV-24	02/05/23	18:03	02/05/23	18:40	7	15	1.6	5.5	2.8	54.4	60	
DV-24	02/05/23	18:42	02/05/23	18:54	8	15	1.3	1.5	0.4	13.7	15	
DV-25	02/05/23	14:05	02/05/23	14:40	1	10	1.7	5.5	2.8	54.4	60	
DV-25	02/05/23	14:45	02/05/23	15:22	2	10	1.6	5.5	2.8	54.4	60	
DV-25	02/05/23	15:25	02/05/23	16:00	3	10	1.7	5.5	2.8	54.4	60	
DV-25	02/05/23	16:03	02/05/23	16:40	4	10	1.7	5.5	2.8	54.4	60	
DV-25	02/05/23	16:43	02/05/23	17:20	5	10	1.6	5.5	2.8	54.4	60	
DV-25	02/05/23	17:23	02/05/23	18:00	6	10	1.6	5.5	2.8	54.4	60	
DV-25	02/05/23	18:03	02/05/23	18:40	7	10	1.6	5.5	2.8	54.4	60	
DV-25	02/05/23	18:42	02/05/23	18:54	8	10	1.3	1.5	0.4	13.7	15	
						16.8	1.39	999	502	8,399	9,382	

Table 3. PetroFix® Injection Summary by Point and Day
West De Vargas Plume, Santa Fe Country Judicial Complex, Santa Fe, NM

	02/03/23			02/04/23			02/05/23			02/06/23			02/07/23			Total PetroFix®	Total EA	Total Injectate
Well ID	PetroFix®	EA	Injectate	PetroFix®	EA	Injectate	PetroFix®	EA	Injectate	PetroFix®	EA	Injectate	PetroFix®	EA	Injectate			
DV-1	7	3.5	75	7	3.5	75				2	0.7	8				15	8	158
DV-2	7	3.5	75	7	3.5	75				2	0.7	8				15	8	158
DV-3	7	3.5	75	7	3.5	75				2	0.7	8				15	8	158
DV-4	6	2.8	60							2	0.7	8				7	4	68
DV-5										4	1.0	20				4	1	20
DV-6	2	0.9	20	7	3.5	75				37	18.7	300	13	6.6	120	59	30	515
DV-7										37	18.7	300	13	6.6	120	50	25	420
DV-8				7	3.5	75				37	18.7	300	13	6.6	120	57	29	495
DV-9				7	3.5	75				37	18.7	300	13	6.6	120	57	29	495
DV-10				7	3.5	75				37	18.7	300	13	6.6	120	57	29	495
DV-11				40	20	290							13	6.6	120	53	27	410
DV-12				40	20	290							13	6.6	120	53	27	410
DV-13				40	20	290							13	6.6	120	53	27	410
DV-14							40	20	435				13	6.6	120	53	27	555
DV-15				40	20	290							13	6.6	120	53	27	410
DV-16				40	20	290										40	20	290
DV-17							40	20	435							40	20	435
DV-18							40	20	435							40	20	435
DV-19							40	20	435							40	20	435
DV-20							40	20	435							40	20	435
DV-21							40	20	435							40	20	435
DV-22							39	20	435							39	20	435
DV-23							40	20	435							40	20	435
DV-24							40	20	435							40	20	435
DV-25							40	20	435							40	20	435
Grand Total	28	14	305	248	125	1,975	399	200	4,350	195	97	1,552	130	66	1,200	999	502	9,382

PetroFix® = PetroFix® volume in gallons

EA = electron acceptor in pounds

Total = total volume in gallons



OF IMPROVING THE
ENVIRONMENT

EA Engineering, Science, and Technology, Inc., PBC

APPENDIX A - PHOTOGRAPHS



Injection Setup



JCB 506 Forklift



Trailer-Mounted MultiQuip 150 KVA Generator



Custom Injection Trailer



PetroFix® Tote elevated with the forklift




Diesel Heater to Keep PetroFix® Warm




Wellhead Assembly – View from Above



Wellhead Assembly – Profile View



Injection Pumps and Mixing Tank



Injection Manifold



Flomec Totalizing Flowmeter



Scale to Weigh Electron Acceptors



300-gallon Mixing Vessel



Electron Acceptor



Injection Trailer



DV-4 Fitting Blew Off of the Wellhead



Cleanup of PetroFix® around DV-4 Using a Vacuum and Water



Cleaned up Surfaces before De-Mobilization



Equipment Loaded for De-Mobilization



Surfaces Prior to De-Mobilization



Pressure-Washed **Parking Lot** Surface Prior to De-Mobilization



OF IMPROVING THE
ENVIRONMENT

EA Engineering, Science, and Technology, Inc., PBC

APPENDIX B – FIELD RECORDS

PAGE: 1 of 1

Batch Mix	Volume PetroFix	Volume Water	Volume Nutrients (Nitrate/Sulfat	Volume Nutrients (Nitrate)	Number of batches	Total Volume	COMMENTS (note variance in inj. rate or pressures; downtime and cause; break-through pressure.
	(gal)	(gal)	(gal)	(gal)	#	(gal)	
	27.6	272	13.8				

[illegible]

2/3/2007

1730 - on site, mike martin present and setting up

1804 - health and safety meeting conducted

1818 - setup continues

2022 - successful pump of water in DV1, DV2
DV3, DV4

2118 - Began injecting into DV1, DV2, DV3, DV4

2152 - DV4 exploded from high pressure injection
continued on DV1, DV2, DV3
at slow GPM (0.1-0.2)

2304 DV6 connected for injection

2328 tank of first batch emptied & Drillers
Decided to begin clean up and try tomorrow
moving well to well, small amounts at a time
to allow Dissipation

00:42 off site

PAGE: 2 of

Batch Mix	Volume PetroFlix	Volume Water	Volume Nutrients (Nitrate/Sulfat	Volume Nutrients (Nitrate)	Number of batches	Total Volume	COMMENTS (note variance in inj. rate or pressures; downtime and cause; break-through pressure.
	(gal)	(gal)	(gal)	(gal)	#	(gal)	
	27.6 - 41.4	27.2 - 25.9	13.8 - 20.7				

[illegible]

2/4/2023

0947

on site, beginning setup

1008

connecting to DV6, ~~DV7~~, DV8, DV9, DV10
for injection

1038

injecting into DV6, DV8, DV9, DV10

1124

injection stopped in DV6¹⁸, DV9, DV10 Due
to resistance/low flow/high pressure Total injected
Volume 300g - 67.5/hole

1138

hooked up to DV1, DV2, DV3 to see if injection
from 2/3/2023 has dissipated. DV15 ~~also~~ also connected
for injection

1250

Batch completely injected into DV1, DV2, DV3, DV15
moving to new wells for next injection

1341

- injecting into DV11, DV12, DV13, DV15, DV16
- batch increased 50% concentration of Petrofix and
Electron acceptor

1431

injecting second batch into DV11, DV12, DV13, DV15, DV16
These wells are taking the dose better

1630

batch 4 successfully injected into
DV11, DV12, DV13, DV15, DV16

1806

final batch (3rd) injected into
DV11, DV12, DV13, DV15, DV16
- full dose of Petrofix delivered at higher
concentration

1816

off site

PAGE: 3 of

Batch Mix	Volume PetroFlx	Volume Water	Volume Nutrients (Nitrate/Sulfate)	Volume Nutrients (Nitrate)	Number of batches	Total Volume	COMMENTS (note variance in inj. rate or pressures; downtime and cause; break-through pressure.
	(gal)	(gal)	(gal)	(gal)	#	(gal)	

[illegible]

2/5/2023
0811

on site, Drillers begin setting up after health
and safety meeting

0837 connecting to wells DV 14, ~~DV 17~~, DV 18, DV 19
DV 20, DV 22

0849 injecting into wells DV 14, DV 18, DV 19, DV 20

1344 injections complete in DV 22
wells DV 14, DV 18
DV 19, DV 20, DV 22

1353 connecting to wells DV 17, DV 21, DV 23, DV 24, DV 25

1406 injecting into DV 17, DV 21, DV 23, DV 24, DV 25

1845 injections complete in DV ~~22~~ 17, 21, DV 23, DV 24, DV 25
begin cleanup

1909 off site

PAGE: of

Batch Mix	Volume PetroFlx	Volume Water	Volume Nutrients (Nitrate/Sulfat	Volume Nutrients (Nitrate)	Number of batches	Total Volume	COMMENTS (note variance in inj. rate or pressures; downtime and cause; break-through pressure.
	(gal)	(gal)	(gal)	(gal)	#	(gal)	
	55	245	27.5			300290	

Injection								
Injection Point	Injection Interval	Time	Flow Meter Reading - Start	Flow Meter Reading - End	Wellhead			
					Volume (gal)	Flow Rate (gpm)	Pressure (psi)	
DV 1		1842	0.2	0.1	4		40	• concentration increased
DV 2		↓			↓			• 141g needed for M, 2, 3
DV 3								
DV 4								
DV 5								
DV 6		1933	1.0					• 188g needed for DV 11
DV 7		↓	↓					• 218g needed for DV 5 • injection aborted due to high pressure and low flow
DV 8								
DV 9								
DV 10								
								• DV 6, 7, 8, 9, 10 batch adjusted after first batch to:
								31.25g PetroGel
								20 lbs Elexon capter
								268g H ₂ O
								• DV 6, 7, 8, 9, 10 will be dosed 6 batches with new recipe and 2 remaining batches will be done to DV 11, 12, 13, 14, 15 - to make up for lower water concentration in DV 11, 12, 13, 14, 15

2/6/2023

1724

on site contacted vendor

1739

conducted Health and safety meeting & Discussed
scope of work

1842

injecting into DV1, DV2, DV3, DV4, DV5

1914

injection stopped - 6Pin started at 0.2
resistance after 8g Perwell was too high to
continue injection

1937

injecting into DV6, DV7, DV8, DV9, DV10

2026

injection of first batch in DV6, DV7, DV8

2049

DV9, DV10 complete and successful - contacting
vendor

Batch changed to 31.25g Petrox 20lbs Electrodepositor
268g water for 8 even batches - 6 in DV6, DV7

DV8, DV9, DV10 and 2 in DV11, DV12, DV13, DV14,
DV15

2051

injecting second batch (new recipe) into

DV6, DV7, DV8, DV9, DV10 - new recipe is

31.25g PF, 20lbs EA, 268 H₂O

0211

final batch complete in DV6, DV7, DV8, DV9, DV10
Beginning Cleanup

0218

off site

PAGE: of

Batch Mix	Volume PetroFlx	Volume Water	Volume Nutrients (Nitrate/Sulfat	Volume Nutrients (Nitrate)	Number of batches	Total Volume	COMMENTS (note variance in inj. rate or pressures; downtime and cause; break-through pressure.
	(gal)	(gal)	(gal)	(gal)	#	(gal)	
	31.25	2.64	20				

[illegible]

2/7/2023

SFJC Injections

- 1724 on site health and safety meeting followed by setup
- 1737 connecting to wells DV11, DV12, DV13, DV14, DV15
- 1746 pumping in wells DV11, DV12, DV13, DV14, DV15
- 1921 pumping in wells DV11, DV12, DV13, DV14, DV15
complete - clean up started
- 2106 off site