

From: [Herrmann, Grace](#)
To: [Romero, D.Renee, NMENV](#)
Cc: [Macneil, Katherine, NMENV](#); [Golden, Tom](#); [King, Christopher](#)
Subject: [EXTERNAL] Former Y Station - System Installation Weekly Progress Update
Date: Monday, January 17, 2022 5:27:01 AM
Attachments: [Week 3 photos.pdf](#)

CAUTION: This email originated outside of our organization. Exercise caution prior to clicking on links or opening attachments.

Hi Renee,

This email serves as a summary of work completed at the Former Y Station in Clovis, NM for remediation system installation January 10-14, 2022.

The following tasks were accomplished:

- Marked and sawcut asphalt for conveyance trench (approximately 219ft).
- Excavated trench for conveyance piping east of equipment compound (approximately 200ft)
- Placed conveyance piping and electrical conduits in all 200ft of open excavated trench.
- Backfilled and compacted open trench, including base course.
- Cleaned worksite with water and skid steer sweeper attachment.

The following work is planned for this week:

- Complete trench excavation toward MW-16.
- Place conveyance piping and conduit in open trenches, complete inspections, and backfill open trenches.
- Repair asphalt in backfilled trenches as major sections are completed.

I have attached photos of work at the site, which include comments to assist in interpretation. Please let me know if you have any questions.

Regards,

Grace Herrmann, EI

Staff Engineer

Daniel B. Stephens & Associates, Inc.

Hydrology | Engineering | Geoscience

A Geo-Logic Company

Providing solutions for water, natural resources, and the environment

6020 Academy Road NE, Suite 100 | Albuquerque, New Mexico 87109
T (505) 822-9400 | D (505) 353-9051 | M (505) 379-0934 | F (505) 822-8877
www.dbstephens.com