

**From:** [Herrmann, Grace](#)  
**To:** [Romero, D.Renee, ENV](#); [Macneil, Katherine, ENV](#)  
**Cc:** [Golden, Tom](#); [Morgan, York](#); [King, Christopher](#)  
**Subject:** [EXTERNAL] Former Y Station - System Installation Weekly Progress Update  
**Date:** Monday, April 18, 2022 7:39:13 AM  
**Attachments:** [Week 16 photos.pdf](#)

---

**CAUTION: This email originated outside of our organization. Exercise caution prior to clicking on links or opening attachments.**

Hi Renee,

This email serves as a summary of work completed at the Former Y Station in Clovis, NM for remediation system installation April 11-15, 2022.

The following tasks were accomplished:

- American Fence completed installation of fencing around the compound including 20 fenceposts set in concrete, 2 drive-through gates, 3 rows of barbed wire, and privacy slats. Gates are locked with combination locks.
- United Rentals removed 15 steel road plates that were no longer needed.
- EnviroWorks prepped all remaining trenches and excavation areas for asphalt by removing the upper 4 inches of temporary soil, then grading and compacting.
- Placed, compacted, and finished asphalt patches 3 consecutive days – a total of 81 tons of asphalt.
- Removed 2 asphalt patches in the Albertson's parking lot that were not well-graded. Replaced both patches with new asphalt.
- Hand-mixed and finished concrete collars around 10 vaults.
- Placed clean gravel in floors of numerous vaults.
- Hauled away several loads of asphalt and soil debris.
- Completed various cleaning tasks across site.
- DBS&A and Enviroworks completed a site walk-through and subsequently developed a final punchlist of tasks that must be completed before demobilization.
- NMED and DBS&A completed a final walk-through of the site.

The following work is planned for this final week of construction:

- Pour and finish concrete around 12 vaults.
- Place small volumes of asphalt to patch around concrete collars at vaults.
- Re-stripe Albertson's and Optical Source parking lots.
- Haul away remaining excavated material, trailer, and supplies.
- Build manifold at compound.
- Complete placement of gravel in vault floors.
- Complete all remaining punchlist items.
- General sitewide cleaning and final demobilization.

I have attached photos of work at the site, which include comments to assist in interpretation. Please let me know if you have any questions.

Regards,

**Grace Herrmann, EI**

Staff Engineer

***Daniel B. Stephens & Associates, Inc.***

Hydrology | Engineering | Geoscience

A Geo-Logic Company

***Providing solutions for water, natural resources, and the environment***

6020 Academy Road NE, Suite 100 | Albuquerque, New Mexico 87109

T (505) 822-9400 | D (505) 353-9051 | M (505) 379-0934 | F (505) 822-8877

[www.dbstephens.com](http://www.dbstephens.com)