



New Mexico Environmental Department  
 Petroleum Storage Tank Bureau  
 2905 Rodeo Park Drive East, Bldg. 1  
 Santa Fe, NM 87505  
 (505) 476-4397

## Automatic Line Leak Detector Testing & Electronic Sump Sensor Testing for Piping Evaluation Work Sheet

Date Test Conducted
---------------------

Annual  
  New Installation  
  Troubleshooting  
  Other

New Mexico PST Facility			Contractor/Technician Information		
Facility Name	Facility ID#	Technician's Name	Technician Certification		
Facility Address			Company		
City	Zip Code	City	State		
County	Phone #	Zip Code	Phone #		

System & Testing Equipment Information	
Testing Equipment Used, (make & model)	Last Calibration Date of Testing Equipment

1. All ALLDs (both mechanical & electronic) must be installed and tested in accordance to 20.5.108 NMAC and 20.5.111 NMAC.
2. Testing shall comply with the equipment manufacturer's protocol.
3. The ALLDs must be installed within the PST piping system during the test.
4. ALL ALLDs Regardless of manufacturer must pass a 3 gallons per/hour at 10 psi of line pressure test .
5. The leak must be simulated at the furthest dispenser or at the highest elevation above the ALLD.
6. Electronic ALLDs & sump sensors must shut down the turbine/pump when an alarm is triggered.
7. Attach documents of all repairs, maintenance & calibration of release detection equipment to this report and maintain these records for one year after work is completed.
8. Attach documents supporting Technician's training or experience as required in 20.5.108.816 NMAC and 20.5.111.1112 NMAC.

Description					
Line Number/Product					
ALLD Manufacturer & Model					
ALLD Serial Number					
New ALLD Installed					
Turbine/Pump Manufacture					
Type of Piping (Rigid/Flexible)					
Approx. Length of Piping					
Piping Diameter					

Mechanical (MLLD) Test Data					
Pump Operating Pressure (psi)					
Holding Pressure (psi)					
Metering Pressure (psi)					
Opening Time (seconds)					
Resiliency (ml)					
Leak Rate (gph)					

Electronic (ELLD) Test Data					
Set-up Parameters Correct (y/n)					
Simulated leak causes alarm or pump shutdown (yes/no)					
Number of test cycles before alarm & pump shutdown occurs					

Test Results					
Pass/Fail					

